





#### **AGENDA**

- Welcome
- Capital Delivery Services Overview
- Little Walnut Creek Update
- Project Team
- Timeline
- Map of Construction Area
- Traffic Impacts
- Questions and Answers







# Capital Delivery Services

#### **A City of Austin Department**

Capital Delivery Services Department (CDS) plans, designs, builds, inspects, and delivers projects for City of Austin departments on-time and on-budget.



John Fletcher

**Community Engagement Specialist** 





# Little Walnut Creek Update







#### **PROJECT TEAM**





- Capital Delivery Services Program Consultant
  - Larry Mendez
- Capital Delivery Services Project Inspector
  - Gustavo Castro
  - Rick Glosson
- Watershed Protection Project Sponsor
  - David Trujillo, P.E. CFM







#### **PROJECT TEAM**





- Austin Water Project Engineer B
  - David Mosqueda



- Francisco Arce, BGE
- Heath Green, BGE
- Contractor
  - Hardin Camp, Smith Contracting Co, Inc.






#### **ACCOMPLISHED WORK**






- Completed excavating the northeast corner of the pond.
- Installed rock at the south end outfall.
- Excavating for Bioretention swale and perforated pipe installation.
- Excavating for the pond outfall at the N/E corner
- Shaped pond slopes.



#### **ANTICIPATED WORK**







#### Working in Detention Pond:

- Finishing the storm drain
- Excavation
- Placing concrete
- Installing Pipes for the bioretention line

#### **PROJECT AREA**








# Phase 1: Pond to Parkfield

July 2023 - March 2024








# Phase 2: Parkfield and Mountain Quail

March 2024 – December 2024








# Phase 3: Mountain Quail to Quail Valley

January 2025 – July 2025








# Phase 4: Quail Valley to End/Boyer

August 2025 – January 2026







#### WHAT TO EXPECT - ACTIVITY






#### **Digging**

The contractor will use heavy equipment to dig a 20' deep trench along Mearns Meadow Blvd to install box culverts. The roads will be patched after they are installed. All roads will be repaved at the end of the project.

Crews will work in front of your property a number of times to complete each phase of the project, including excavation, pipe installation, temporary paving, testing, repairs, if necessary, and final paving.



#### WHAT TO EXPECT - TRAFFIC





The City will reach out to Austin Resource Recovery to make arrangements for trash, recycling, and compost collection.

#### **Traffic:**

- Lane closures on Mearns Meadow between Metric and Rutland
- We will close lanes of traffic. You will always have access to your home for brief periods, driveway access may be limited.
- Bus detours
- No parking in work areas (cars will be moved if parked in work area)

# PROJECT COMMUNICATION & UPDATES





- Website: <u>austintexas.gov/littlewalnutcreek</u>
- Community meetings
- Email updates
- On-site inspector
- Project Notices
- Email: <u>Gustavo.castro@austintexas.gov</u>





